



## Transit Deliverability Review Under the TIA of 2010



- TIA of 2010 allows for consideration of major transit capital projects proposed by sponsors
- GDOT Director of Planning develops unconstrained list
- Regional Roundtable establishes constrained list
- Voters approve/disapprove in 2012
- GRTA would be responsible for implementation of major transit w/in Atlanta Region
- Region needs confidence in reasonable project delivery

# Transit Deliverability Review

- Major transit projects will come through ARC/RTC performance review
- GRTA to undertake deliverability review
- Need for a “schedule risk assessment” for each project, examining critical phases:
  - Procurement
  - Planning & Environmental Analysis
  - Engineering/Architectural Design
  - Right-of-Way Acquisition
  - Construction
  - Commissioning & Testing
- Outcome - a reasonable estimated duration for each project, along with a schedule risk profile for meeting 10-year target
- GRTA GEC to perform technical process for transit while GDOT GEC performs similar analysis for highways
- Results presented to Regional Transit Committee, GDOT Director of Planning, and Regional Roundtable

# Transit Deliverability Review

## Fast-Track Schedule -

- February
  - Consultant procurement
  - Regional coordination
- March
  - Consultant contracting
  - Identify projects for review
  - Develop level 1 screening
  - Project sponsor meetings
  - Apply screening
- April
  - Develop level 2 screening
  - Project sponsor meetings
  - Apply screening
- May
  - Produce detailed analysis, project schedules & schedule risk profile
  - Present screening results to GDOT Director of Planning and Regional Roundtable
- Throughout
  - Coordination with GDOT, ARC, RTC and Roundtable